



Models: LBX, L1E, Ultra, Storm		PRE-DELIVERY INSPECTION DOCUMENT	
Unbox the vehicle		Check all frame bolts and fairing	
Check PDI box contents		Remove all protective wrapping on vehicle	
Check the charger plugs are NZ/AU		Lubricate/protect all pivot points	
Fit handlebars and clock pack *		Lubricate lock mechanism	
Fit indicators/head/tail lamps *		Fit battery protection pad	
Fit mirrors & side reflectors *		Ensure battery is charged to 50% minimum	
Adjust headlamp alignment *		Connect battery power and data cables	
Ensure all multiplugs located correctly		STATIC / ROAD TEST	
Check cable routing		Power up vehicle	
Check throttle operation/return		Change Speedometer to MPH	
Fit front wheel to forks with spacers		Check horn	
Check front wheel axle and pinch bolts		Check indicators *	
Check/adjust rear wheel alignment		Check side stand switch	
Check/adjust drive chain tension		Check brake cut-off switches	
Check rear wheel axle		Check effectiveness of front/rear brakes	
Carry out full inspection of wheel spokes		Check eco/sport operation *	
Check/adjust tyre pressure F: R: (PSI)		Clean vehicle prior to hand over	
Check/adjust motor belt tension		Fit rear numberplate *	
Fit front mudguard *		Complete all documentation	
Name of Technician		Service Stamp	Date
Owners Name		By signing I can confirm that I have received the vehicle and had all controls explained to myself and have been made fully aware of all service schedules and warranty conditions and that any deviation from the schedule will void warranty	
Owners Signature			

* Denotes 'Road Legal' model or where fitted.

Selling Dealer Stamp

